

Town of Stockton Board Meeting Minutes

Tuesday, October 25, 2005, 2:30pm

At 7252 6th Street

1. Call to Order: Chairman Borski called the Town Board meeting to order at 2:30pm.

- In Attendance: Supervisors Dodge and Bronk, Clerk Helminiak, Designer Leon Wolf, Contractor, h. tod Culver and carpenter, Trent

▪

2. Discuss progress of new Town Hall Order for the completion of the building:

- The remainder of this week will be used to install cabinets, complete the records room, install do to it, complete office and vestibule. If necessary cabinets will be covered with plywood to protect them from damage.
- Next week, Oct. 31 – Nov. 4, complete roof, etc.
- Week Nov. 7 – Nov. 11, put up siding, countertops and rolls up door.
- Week of Thanksgiving, finish interior of building and clean up.

3. Color of counter tops.

- Countertop for bathrooms chosen was “Wilsonmart Laminate Premium Mesa Desert”.
- Countertop for kitchen chosen was “Formica Tuscan Marble in Matte Finish”.

9. Adjournment at 3:20pm.

Respectfully submitted,

Marie Helminiak, Town Clerk

Approved November 8, 2005

Recorded November 14, 2005